

1st & Final bill

Recorded on:-

work order no

Est Cost:- 10.00 Lakhs

Job Number: 003-23-000018

M. A. R. 57 (Rule 116)

No. E

Measurement Book

586805

Serial No.
Name of work Improvements and repairs to Samudayee Bhavan building at Yelohanka 4th phase in Someshwara ward no. 03 of Yelohanka Satellite Town
Name of Contractor of nature of Agency SRI NARAYANASWAMY G. - Sub division.
Date of commencement of work No. 271/311 Ground floor, Shriardambai Nilaya, 1st Cross, 1st main

Date of commencement of work... No. 271/311... Ground floor, Shaladamba Nilaya, 1st Block, 1st Main Road, Kunte Nagar, Mysore Road, Byattarayana pura Bangalore-560092

Date	Full description, etc., of work	Number	Length	Breadth	Depth	Contents	Reference to last Measurement
1	2	3	4	5	6	7	8
	① Earth work excavation by manual means for drains, canals, waterways, draft, approach channels, key trenches, foundation of bridges and such similar works in all kinds of soils, as per drawing and technical specifications, including setting out, shoring, strutting, bracing, cautious digging, removal of stumps and other deleterious matter, excavated surface levelled and sides neatly dressed, disposing off the excavated stuff on shoring & stacking the selected stuff for reuse in a radius of 50m and lift up to 1.5m including cost of labour, tools & other appurtenances required to complete the work. Quantity vide, As per pre-measurement are						

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	ReConded in this MB and page no of:- 586875:- 3.63m ³ ② Providing and filling in foundation with granite / trap broken metel 100mm and down size, with approved sand including hand packing narrowing, watering including cost of all materi- als and labour with all lead and lift. Complete as per specification. Quantity vide As per pre-measurement are ReConded in this MB and page no of:- 586875:- 0.73m ³ @RS. 176.76 641.63 @RS. 2157.56 1575.01						

Serial No.
Name of work
Name of Contractor of
Date of commencement

Date 1	Full description
	③ Providing -ing Co Gushed want I mm Thi lead & of mow -te the w nomim Dua

No. E

586806

Name of work From To

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date of commencement of work.....							
Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
1		Number	Length	Breadth	Depth		
	2	3	4	5	6		
	③ Providing and laying in position plain cement concrete for leveling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per rule part IS Code machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all load & lifts, cast of all materials of quality. Labour, wage charges of machineries curing and all the other appurtenances required to complete the work as per technical specification. mix 1:3:6 (m10) using 40 mm nominal size graded crushed coarse aggregates. Quantity vide, As per pre-measurements are						

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Recorded in this MB and page no of: - 586876-77: - 18.23 m ³ CRS. 4933.34 89934.78						
	④ Filling available excavated earth (excluding rock) in trenches, plinths, sides of foundations and other similar works etc, in layers not exceeding 200mm in depth consolidating each deposited layer by ramming and watering. Lead up to 50mm and lift up to 1.5m. Quantity vide AB per pre-measurement Recorded in this MB and page no of: - 586879: - 1.73 m ³ CRS. 181.20 313.47						

Serial No.
Name of work
Name of Contractor of
Date of commencement

Date
1

Full description
2
⑤ Loading a
moonum

⑥ Cost of Ho
+ load a
Quar

M. A. R. 57 (Rule 116)
Measurement Book

No. E

586807

Serial No.
Name of work From To
Name of Contractor of nature of Agency.....
Date of commencement of work.....

Date 1	Full description, etc, of work 2	Number 3	Dimensions			Contents 7	Reference to last Measurement 8
			Length 4	Breadth 5	Depth 6		
	⑤ Loading and unloading of stone Boulder/ stone aggregates/ Sand/ Kan Kan medium (Tipper 5.5m ³). Quantity vide item no: ① 3.63m ³ (-) Quantity vide item no: ④ 1.73m ³ 1.90m ³ Limited to Schedule B Qty:- 1.73m ³ CRS. 104.81						181.32
	⑥ Cost of Haulage excluding loading and unloading Taking output 10 + load and lead 10 Km = 100 + 1 Km. Quantity vide item no:- ⑤ 1.90m ³ x 1.28 = 2.43 Limited to Schedule B Qty:- 2.22 Km CRS. 85.27						189.29

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	④ Providing and laying in position Reinforced concrete for all sub structures of building, Irrigation works, Substructure works of bridges, Drain works & other parallel works from 0.50m to 3.50m height. The granite/trap/basalt Crushed graded coarse aggregates and fine aggregates as per relevant IS codes machine mixed with super plasticisers laid in layers, well compacted using needle vibrators, providing weep holes wherever necessary, including all lead & lifts. Cost of all materials of quality as per Specifications. BGL Quantity vide AS per pre-measurement are Recorded in this MS and page no of - 586878 :- 0.81m³						

CRS. 5748.19

4656.03

Serial No.
Name of work
Name of Contractor of na
Date of commencement

Date 1	Full description 2
	③ Providing Super & works & granite/trap/basalt Crushed graded coarse aggregates and fine aggregates as per relevant IS codes machine mixed with super plasticisers laid in layers, well compacted using needle vibrators, providing weep holes wherever necessary, including all lead & lifts. Cost of all materials of quality as per Specifications. BGL Quantity vide AS per pre-measurement are Recorded in this MS and page no of - 586878 :- 0.81m³

Sum p

M. A. R. 57 (Rule 116)
Measurement Book

No. E

586808

Serial No.

Name of work From To

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date 1	Full description, etc, of work 2	Number 3	Dimensions			Contents 7	Reference to last Measurement 8
			Length 4	Breadth 5	Depth 6		
	⑧ Providing and laying in position Reinforced concrete for all Super Structures of building. Road works, water works, Irrigation works & Super Structure works of bridges up to 3.50m height. The granite/trap/basalt Crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with Super plasticisers laid in layers, well compacted using needle vibrators. The cost includes all load & lifts. Cost of all materials, quality con firming to the requirements of relevant IS Codes, labour, etc per Specifications. <u>AGK:-</u>						
	Column's:-	21	0.20	0.20	1.80	0.14	

Sump outside concrete:- $1 \times 2.40 \times 1.80 \times 0.015 = 0.06$

ಸಹಾಯಕ ಕಾರ್ಯವಾಹಕ ಅಧ್ಯಯಂತರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬೆಂಗಳೂರು-106

MEASUREMENT BOOK							
Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Slab:-	1	3.30	2.10	0.12	0.83	
	School main Gate Entrance:-	1	5.40	0.60	0.12	0.38	
	⑨ Providing Thermo-mechanically Treated bars of grade Fe-500 on concrete Steel reinforcement for RCC work including straightening, cutting, bending, placing in position, binding and anchoring to adjacent members wherever necessary complete as per design including cost of materials, labour, usage charges Comp etc as per specifications. (The laps and wastage shall not be measured separately) Quantity vide AS per pre-measurement						

Date	Full d
1	

ReCom

⑩ Fabric
Grate.
- ing i
bend
hot
in
over

No. E

586809

Serial No. From To

Name of work of Agency

Name of work
Name of Contractor of nature of Agency.

Name of Contractor or Firm.....		Date of commencement of work.....		Dimensions	

Name of Contractor of nature of Agency.....							
Date of commencement of work.....							
Date 1	Full description, etc, of work 2	Number 3	Dimensions		Depth 6	Contents 7	Reference to last Measurement 8
			Length 4	Breadth 5			
	Recorded in this MS and page no of: -586877-78:-264.16 Kgs CRS. 85.27 22,524.92						
	⑩ Fabricating, providing and erecting in position Hot dip galvanised Gate. using 72x72x11.8mm Sq. BIZ pipe frame with Top pipe bend ing in heavy duty hydraulic press with Sand packing and hot bending to form double arch as per drawing profile, 20mm hot dip galvanised Sq. rod for verticals at 150mm c/c, as shown in the drawing including providing hot dip galvanised forged ornamental design in between Sq. rods and heads at top,						

MEASUREMENT BOOK							
Date	Full description, etc., of work	Dimensions				Contents 7	Reference to last Measurement 8
1		Number 3	Length 4	Breadth 5	Depth 6		
	middle and bottom intermediate supports of 75x12 mm and 50x6 mm arch bend to hot dip galvanized flats etc as per Specif. catonr.						
	Main Gate:-	1	3.40	-	1.80	6.12	
	Side Gate:-	1	1.10	-	1.50	1.65	
						<u>7.77</u>	
						@RS. 10073/-	
	(ii) Providing and Constructing load bearing wall with Solid Concrete blocks of size 400x200x200mm having block density more than 1800kg/m ³ and minimum Compressive strength of 4.00 N/mm ² conforming to IS 2185 (part-1)-2005 and constructed with c/c 1:4 as per IS 2572-2005 including cost of all materials, labor						

② Providing and Constructing load bearing wall with Solid Concrete blocks of size $400 \times 200 \times 200 \text{ mm}$ having block density more than 1800 kg/m^3 and minimum compressive strength of 4.00 N/mm^2 conforming to IS 2185 (part-1) - 2005 and constructed with cm. 1:4 as per IS 2572-2005 including cost of all materials, labour,

Date	Full
1	2 cat per
	(12) Prov Sar - orl

No. E

586810

Date of commencement of work.....

Date of commencement of work.....							
Date	Full description, etc, of work	Number	Dimensions		Depth	Contents	Reference to last Measurement
1	2	3	4	5	6	7	8
	scaffolding and curing charge charges of machinery etc complete as per Specifications.						
	Water Tank walls:-	2	1.95	-	0.90	3.51	
	clothing wall:-	1	0.90	-	1.50	1.35	
	style wall:-	1	6.20	-	0.20	1.24	
						6.09	
						RS. 1062.35	
⑫	Providing 20mm cement plaster of mix 1:4 (1 cement: 4 fine sand) to brick/ stone masonry including rounding off Corners wherever required smooth rendering, providing and rendering						

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Scaffolding including Cost of materials, labour, curing complete as per specifications and as per directions of engineer-in-charge.						
	outside plastering: 2x2	1.95	-	0.90	7.02		
	-u-	2	0.90	0.15	-	0.27	
	closing wall:-	2	0.90	-	1.50	2.70	
	Limited to Schedule B qty:-					9.86	
						CRS. 265.59	
	(13) Providing 18mm Cement plaster in two coats under layer 12mm thick Cement plaster with Cement mortar 1:5 (1 cement 5 coarse Sand) and a top layer 6mm thick Cement plaster with cement mortar 1:3 (1 cement: 3 coarse Sand) finished rough						

Serial No
Name of
Name of
Date of c

Date

1

ಕರ್ನಾಟಕ ಸರ್ಕಾರದ
ಸಾರ್ವಜನಿಕ ಕಾರ್ಯದರ್ಶಿ
ಯೋಜನೆ ಮತ್ತು ಸಂಯೋಜನೆ
ವಿಭಾಗ, ಬೆಂಗಳೂರು-108
2618.71

M. A. R. 57 (Rule 116)
Measurement Book

No. E

586811

Serial No.

Name of work From To

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date 1	Full description, etc, of work 2	Number 3	Dimensions			Contents 7	Reference to last Measurement 8
			Length 4	Breadth 5	Depth 6		
	with sponge to brick masonry including rounding off corners wherever required smooth rendering. providing and removing scaffolding. including cost of materials, labour, doing complete as per specifications and as per directions of engineer-in-charge.						
	water tank slab:-	2	3.30	1.95	-	12.87	
	sump, inside:-	1	2.40	1.80	-	4.32	
						17.19	
	(-) walls:-	2	1.95	0.15	-	0.58	
						16.61	

limited to Schedule B's:- 9.86 m²
@Rs. 286.02

2820.15

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	⑭ Providing and laying polished Granite Stone flooring in revised design and patterns, in linear as well as curv. linear portions of the building all complete as per the architectural drawings with 18mm thick stone slab over 20mm (average) thick base of cement mortar 1:4 (1 cement : 4 coarse sand) laid and jointed with cement slurry and pointing with white cement slurry admixed with pigment of matching shade including rubbing, curing and polishing etc, all complete as specified and as directed by the engineer-in-charge. polished Granite Stone slab black, cherry Red, Brown, Cat, Eye, River pink or equivalent. FF, Rooms :- 2 2.90 2.75 - 15.95						

Serial No.
Name of work
Name of Contractor
Date of commencement

Date	Full de
1	

Rule 116)
ent Book

No. E

586812

Serial No.

Name of work To

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date 1	Full description, etc, of work 2	Number 3	Dimensions			Contents 7	Reference to last Measurement 8
			Length 4	Breadth 5	Depth 6		
	skirting :-	2x2	2.90	-	0.10	1.16	
		2x2	2.75	-	0.10	1.10	
	stage :-	1	5.80	3.00	-	17.40	
	skirting :-	2	3.00	-	0.10	0.60	
		1	5.80	-	0.10	0.58	
		1	5.80	-	0.30	1.74	
						38.53	
						2317.53	
							89,294.43

Encl.
Yelahanka Division,
B.B.M.P. Bangalore-64

@ R.S.

ಕಾರ್ಯದ ಕಾರ್ಯದ ಮೇಲೆ ಅಧಿಕಾರವಿದೆ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಐ.ಎಂ.ಎ. ಬೆಂಗಳೂರು-106

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
(15)	Finishing walls with Acrylic Smooth exterior paint of required shade New works (Two coat applied @ 1.67 ltr/100m ² over and including priming coat of exterior primer applied @ 2.20kg/100m ² with paint of approved quality to give an even shade, after thoroughly broom- ing the surface to remove all dirt, dust, mortar droplets and foreign matter including preparing the surface even and sand paper smooth. Cost of materials, labour complete as per Specifi- cations and as per directions of engineer in-charge.						
	<u>outside painting:-</u>						
	GF :-	2	23.30	-	3.12	145.39	
		2	6.70	-	3.12	41.80	
	FF :-	2	23.30	-	3.12	145.39	

Serial No.
Name of work
Name of Contractor
Date of commencement

Date	Full de
1	

M. A. R. 57 (Rule 116)
Measurement Book

No. E

586813

Serial No.

Name of work From To

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date 1	Full description, etc, of work 2	Number 3	Dimensions			Contents 7	Reference to last Measurement 8
			Length 4	Breadth 5	Depth 6		
	parapet walls:-	2	6.70	-	3.12	41.80	
		2	21.00	-	0.80	33.60	
		2	6.70	-	0.80	10.72	
		2	4.50	-	0.80	7.20	
	parapet top:-	2	21.00	0.15	-	6.30	
		2	6.70	0.15	-	2.01	
		2	4.50	0.15	-	1.35	
		2	0.23	-	0.80	5.88	

Excavation
Yalahanki
B.G.M.P. Bangalore-64

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ ಅಪರಾಧ
ಯಲಹಂಕಿ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಎಂ.ಎ. ಬೆಂಗಳೂರು-10

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	windows chejja :-	17	2.40	0.60	-	24.48 ✓	
	D :-	1	1.50	0.60	-	0.90 ✓	
	GF, Back :-	1	6.70	0.45	-	3.01 ✓	
	New walls :-	2x2	1.95	-	0.90	7.02 ✓	
						476.85 m ² ✓	
	(-) Deductions :-						
	W :-	17	1.80	-	1.20	36.72 ✓	
	D :-	1	1.00	-	2.10	2.10 ✓	
	V :-	7	0.75	-	0.60	1.80 ✓	
	V :-	7	0.45	-	0.45	0.40 ✓	
						41.02 m ² ✓	

Execd.
Yelahanka Division,
B.B.M.P., Bangalore-64

50% of quantity :- $\frac{41.02}{2} = 20.51 \text{ m}^2$

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಶಿ.ಬಿ.ಎಂ.ಕೆ. ಬೆಂಗಳೂರು-100

Serial No.
Name of work
Name of Cont
Date of comm

Date
1

16 Fi

M. A. R. 57 (Rule 116)
Measurement Book

No. E

586814

Serial No.

Name of work From To

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Net quantity :-	476.85	m ²	20.51	m ²	= 456.34 m ² @ RS. 120.80	55,25.87
(16)	Finishing with Epoxy paint (two coats) at all locations prepared and applied as per manufacturer's specifications including appropriate priming coat, preparation of surface etc, Complete, on concrete work including preparing the surface after thoroughly cleaning oil, grease, dirt and foreign matter, Cost of materials, labour, Complete as per specifications and as per directions of engineer-in-charge.						

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	<u>Inside painting:-</u> Hall, GF:-	2	17.40	-	3.00	104.40	
		2	6.20	-	3.00	37.20	
	Ceiling:-	1	17.40	6.20	-	107.88	
	Verandah StoneCar:-	2	6.20	-	3.00	37.20	
		2	2.00	-	3.00	12.00	
	Ceiling:-	1	6.20	2.00	-	12.40	
	Toilet Block:-	2	6.20	-	3.00	37.20	
		2	2.90	-	3.00	17.40	
	Ceiling:-	1	6.20	2.90	-	17.98	

ಕಾರ್ಯದ ಕಾರ್ಯದ ಅಧಿಯಂತರು
ಸಹಾಯಕ ಕಾರ್ಯದ ಅಧಿಯಂತರು
ಯಶವಂತರ ಉಪನಗರ ಉಪವಿಭಾಗ,
* ಜಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Serial No.
Name of work
Name of Contractor
Date of commencement

Date 1	Full description

M. A. R. 57 (Rule 116)
Measurement Book

No. E

586815

Serial No.

Name of work

From To

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date 1	Full description, etc, of work 2	Number 3	Dimensions			Contents 7	Reference to last Measurement 8
			Length 4	Breadth 5	Depth 6		
	Hall, FF:-	2	17.40	-	3.00	104.40	
		2	6.20	-	3.00	37.20	
	Ceiling:-	1	17.40	6.20	-	107.88	
	Room:-	2x2	2.90	-	3.00	34.80	
		2x2	2.75	-	3.00	33.00	
	Ceiling:-	2	2.90	2.75	-	15.95	
	Verandah staircase:-	2	6.20	-	3.00	37.20	
		2	2.00	-	3.00	12.00	

ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಅಧೀನದಲ್ಲಿರುವ
ಯಲಹಂಕರ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಎಂ.ಸಿ. ಬೆಂಗಳೂರು-108

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	cealing:-	1	6.20	2.00	-	12.40	
	inside of parapet:-	2	20.60	-	0.80	32.96	
		2	6.20	-	0.80	9.92	
		2	4.50	-	0.80	7.20	
						82.56	
	→ Reductions:-						
	CG:-	1	3.00	-	2.10	6.30	
	MD:-	2	2.00	-	2.10	8.40	
	D:-	1	1.00	-	2.10	2.10	
	D ₁ :-	2	0.75	-	1.80	2.70	

82.56
ಯಲಕೆರೆ ಉಪನಗರ ಮಹಾಭೂಮಿ
ಮ.ಎಂ.ಕ. ಬೆಂಗಳೂರು-108

Serial No
Name of
Name of
Date of

Date
1

M. A. R. 57 (Rule 116)
Measurement Book

No. E

586816

Serial No.

Name of work From To

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date 1	Full description, etc, of work 2	Number 3	Dimensions			Contents 7	Reference to last Measurement 8
			Length 4	Breadth 5	Depth 6		
	W	17	1.80	-	1.20	36.72	
	W ₁	1	1.20	-	1.20	1.44	
	Y	4	0.75	-	0.60	1.80	
	V	2	0.45	-	0.45	0.40	
	FF.MD :-	2	2.00	-	2.10	8.40	
	D ₁ :-	2	0.75	-	1.80	2.70	
						70.96 m ²	

Net quantity :- $828.57 \text{ m}^2 - 70.96 \text{ m}^2 = 757.61 \text{ m}^2$

Limited to schedule B qty :- 750.99 m^2

CRS.122.58 92056.35

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	(17) Providing and laying water proofing treatment to the Roof with pu based single component elastomeric pure polyurethane based Coating on new terrace/chest/ Sunk portion of wc: Bath room, cold applied pu waterproofing membrane that is highly elastic with elongation greater than 400% and ten- sile strength greater than 20mpa as per ASTM D412, clear per Specifications.						
	Terrace:-	1	20.60	6.20	-	127.72	
		1	4.50	3.50	-	15.75	
	Sump:-	1	3.00	2.40	-	7.20	
	In side:-	1	2.50	2.00	-	5.00	
	Sole:-	1	3.30	2.10	-	6.93	
						162.60m ²	

ಕರ್ನಾಟಕ ರಾಜ್ಯದ ಸರ್ಕಾರದ
ಯೋಜನೆ ಮತ್ತು ಸಹಾಯದಿಂದ
ಯೋಜನೆ ಮತ್ತು ಸಹಾಯದಿಂದ
ಯೋಜನೆ ಮತ್ತು ಸಹಾಯದಿಂದ

Serial No.
Name of work
Name of Contractor
Date of completion

Date
1

(18) P
l
o
C
b
h
c

No. E

586817

Date of commencement of work.....

Date	Full description, etc., of work		Dimensions				Reference to last Measurement
1	2	Number 3	Length 4	Breadth 5	Depth 6	Contents 7	8
	Limited to Schedule 'B' Qty:-					161.98 m ²	107190.26
						@ RS. 661.75/-	
(18)	Providing and laying heavy duty Cobble Stones 75mm thick inter lock pavers, using cement and coarse sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281Kg per mm ² over 50 mm thick Sand bed (average thickness) and Compacting with plate vibrator having 3 tonnes Compaction force there by forcing part of sand underneath to come up in between joints, final Compaction of paver surface joints into its final level including cost of materials,						

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6	7
	labour and usage charges of machinery Complete as per Specifi cations.					
	For Cobblestone:-	1	4.40	4.30	-	18.92
		1	9.80	1.50	-	14.70
		1	10.90	5.30 + 4.80	-	55.04
		2				34.50
		1	6.40	5.40	-	123.22
	(-) Deductions:-					
		1	0.60	0.60	-	1.80
		1	0.75	0.75	-	0.56
		2	0.60	0.60	-	0.72
		1	0.90	0.90	-	0.81
						3.89

20/3/08
B.B.M.P. Bangalore-6A

ಕಾರ್ಯದರ್ಶಿ, ಅಭಿವೃದ್ಧಿ
ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ, ಉಪನಗರ ಉಪವಿಭಾಗ,
ಕೆ.ಆರ್.ಎಂ.ಸಿ. ಬೆಂಗಳೂರು-108

Serial No.
Name of work
Name of Contractor of
Date of commencement

Date	Full description
1	
	Net

586818

Date of commencement of work.....

ಶಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ - ಸಾಮಾನ್ಯ
ಯಲಹಂಕ ಜಾವನಗರ-ಸುಪಳಚ್ಛಾಗ.
ತ.ಡಿ.ಎಂ.ಕೆ. ಬೆಂಗಳೂರು-೧೦೬

MEASUREMENT BOOK

MEASUREMENT BOOK							
Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	<u>CERTIFICATE:-</u> 1) Certified that the above work done is satisfactory 2) Certified that the debris have been cleared to site. <i>[Signature]</i> AE ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಧೀಯಂತರು ಯಲಪುರ ಉಪನಗರ ಉಪವಿಭಾಗ ಅ.ಇ.ಎಂ.ಕೆ. ಬೆಂಗಳೂರು-106						

Serial No.
Name of work
Name of Contractor
Date of commencement

Date 1	Full d

M. A. R. 57 (Rule 116)
Measurement Book

No. E

586819

Serial No.

Name of work From To

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
			21.00 mtr				
			HALL 17.40 X 6.20			TOILET 2.90 X 6.20	
						D.I.	
			Ground Floor:-				

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಇಲಾಖಾಧಿಕಾರಿ
ಯಲಹಂಕೆ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಜಿ.ಐ.ಡಿ. ಬೆಂಗಳೂರು-108

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	21.00 m 3.50 4.50 17.40 X 6.20 2.75 X 2.90 2.75 X 2.90 6.60 FIRST FLOOR						
	Room 2.75 X 2.90 Room 2.75 X 2.90 Door						
	AE ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು ಯಲಹಂಕರ ಉಪನಗರ ಉಪವಿಭಾಗ, ಬಿ.ಎಂ.ಡಿ. ಬೆಂಗಳೂರು-108						

Serial No.
Name of work
Name of Contractor
Date of commencement

Date 1	Full description, etc, of work

Measurement Book

No. E

586820

Serial No.

Name of work From To

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date of commencement of work.....							
Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
1		Number	Length	Breadth	Depth		
	Diagram Description: A hand-drawn plan of a 'COBBLE STONE AREA'. On the left, there is a rectangular gate labeled 'GATE' with dimensions '6.40 X 5.40'. To the right of the gate is a large rectangular area. This area is divided into two parts by a horizontal line. The top part has dimensions '9.80 X 1.50'. The bottom part has dimensions '4.30 X 4.40'. The overall dimensions of the main area are given as $\frac{10.90 \times 4.80 + 5.30}{2}$. A vertical line on the right side is labeled 'CROSS ROAD'. The entire area is labeled 'COBBLE STONE AREA' at the bottom.						

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ, ಸಾರ್ವಜನಿಕ ಕಾರ್ಯದರ್ಶಿ
ಯಲಹಂಕೆ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜಿ.ಜಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

MEASUREMENT BOOK

Date 1	Description, etc. of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	1 st & Final.					Job Code 003-23-000018 SBR No. 43/23-27 Dt: 28/7/23	
	Grand Total = Rs 806400.00 FSM = Rs — CST = Rs 6834.00 SGST = Rs 6834.00 IT = Rs 8064.00 LC = Rs 8064.00 CBF = Rs 806.00 Royalty = Rs 3750.00 T.D. = Rs 34352.00 Net Amt = Rs 772048.00					Audited & Admitted For Rs 806400.00 By Ch No. 772048-9 (In Words) — And by Adjustment For Rs 34352.00 Account Subdent Exe Engineer R B.M.P. Bangalore	

Serial No.
Name of work ...
Name of Contra ...
Date of commen ...

Date 1	Fu